Name of work:- Improvement and construction of C.C. Road and drain at Dhanush. Road in ward NO 15. Doselly sub-division

Agency BBMP.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of work | Construction of C.C Road & drain at Dasarahalli Road, in Ward No 15 |
| 2 | Amount of Work Portion | 150860=00 |
| 3 | Estimated cost | 15.10 |
| 4 | Name of contractor | K.R.I.D.L |
| 5 | Agreement No | 208/ 5-3-2015 |
| 6 | NO and Date under which work order issued | 208/ 25-3-2015 |
| 7 | Time limit originally fixed for completion | 90 days |
| 8 | Date of application by the contractor for granting extension of time | |
| 9 | Date of receipt of application in the sub division office | |
| 10 | Extension granted if any | |
| | i) | |
| | ii) | |
| 11 | Work Carried out by the contractor during the original period stipulated in the contract | 90 days. |
| 12 | work Carried out during 1st extension. | Completed |
| 13 | work Carried out during 2nd extension. | — |
| 14 | Time now applied for | 87 days |
| 15 | Date of recommending time limit applied for | |
| 16 | whether the original application of the contractor is enclosed | Yes — |
| 17 | Balance of work remaining to be done | Nil — |
| 18 | Probable time required for completion of remaining work | — |
| 19 | Cost of work charged establishment charged on the work after the expairy of original period | |
| 20 | Whether notice as per clause of contract has been issued | |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | |
| 22 | Remarks of the EE with the daily rate of penalty proposed | |

ASSISTANT ENGINEER
Ward No 15

EXECUTIVE ENGINEER
Dasarahalli Division
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ASSISTANT EXECUTIVE ENGINEER
T. DASARAHALLI SUB DIVISION
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

Chief Engineer
Dasarahalli Zone

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.